



Greentech Energy Systems A/S  
Marielundvej 48, 1  
DK – 2730 Herlev  
Tel: + 45 33 36 42 02  
Fax: + 45 33 36 42 01  
www.greentech.dk

Herlev, 1 July 2010

## **Company announcement no. 17/2010**

### **Status of construction projects**

Following up on previous company announcements, we hereby provide a status of the construction of Monte Grighine and Minerva Messina.

#### Monte Grighine

All 43 turbines have been connected to the grid and are fully operational. Substantial Completion Certificates have been signed with the supplier so that all 43 turbines have now been transferred to the project company Greentech Monte Grighine Srl. The supplier must subsequently remedy the issues on the to-do lists consisting of small or immaterial faults and defects in the turbines. Once this task has been completed, expectedly by the end of October, the Final Completion Certificates can be signed.

#### Minerva Messina

All 21 turbines have been connected to the grid. Substantial Completion Certificates have been signed for 16 of the turbines, which means that these are fully operational and have been transferred to the project company Minerva Messina Srl.

Due to a short circuit in a power board at the transformer station, the last five turbines were unable to complete the 72-hour test that is required for the signing of Substantial Completion Certificates before 30 June 2010. The fault at the transformer station is currently being remedied, and the last five turbines are expected to be transferred to Minerva Messina Srl. in mid-July.

Also in this project, the usual list of minor faults and defects must be remedied prior to the issuance of Final Completion Certificates.

The Board of Directors

*For further information please contact:  
Kaj Larsen, CEO, tel. +45 33 36 42 02  
Mobile: +45 20 91 43 64*